

NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : G(DM550

Date :

Project proposed project of Space Greentech B.H. No. 2

Place Malankur, Bhind Location

B.H. Coordinates Termination Depth (m) 3.5m

Started on 8-5-23 Completed on 8-5-23 Water Table (m) N.E.

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0m B/y clayey sandy silt with gr.	0.9m	UDS		
	1.5m	SPT	(12)	2-3-3-2-3-4
	2.0m	UDS		
	3.0m	SPT	(23)	4-5-5-6-6-6
	3.5m	SPT	(35) for 5cm.	15-23-35 for 2"
3.5m Refusal Strata.				

Client

Executive / Engineer

Site Manager



Delhi - Bangalore - Chennai - Secunderabad

Doc No :FD/G/09/01

Job No : ~~44550~~
GID 4550

Date :

B.H. Coordinates Termination Depth (m) 3.5m

Started on 8-5-23. Completed on 8-5-23. Water Table (m) N-E.

[illegible]

M-9
Site Manager



Delhi - Bangalore - Chennai - Secunderabad

Job No : G (D) 4550.


Date :

RECORD OF BORING IN SOIL STRATA

Started on 8-5-23... Completed on 8-5-23... Water Table (m) ... N-E.

[illegible]

M. G.
Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : G(D)4550

Date :

Project : Proposed Project of Space Geotech

B.H. No. 13

Place : Malampur, Bhind

Location :

B.H. Coordinates :

Termination Depth (m) 5.0m

Started on 6-5-23

Completed on 6-5-23


Water Table (m) N-E

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0-0m B/y sandy clayey silt with gr. 5.0m Refusal strata.	0.9m	SPT	(17)	3-3-4-4-4-5
	1.5m	UDS		
	2.4m	SPT	(24)	3-4-5-6-6-7
	3.0m	UDS		
	3.9m	SPT	(31)	3-4-7-8-8-8
	4.5m	UDS		
	5.0m	SPT	(34) for 5cm.	14-22-34 for 2" (Rebound)

Client

Executive / Engineer

Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED

Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No :FD/G/09/01

Job No : G(D)4550

Date :

Project Proposed Project of Space Gicotech..... B.H. No. 16.....

Place Malanpur, Bhind Location

B.H. Coordinates Termination Depth (m) 0.3m


Started on 5-5-23... Completed on 5-5-23... Water Table (m) N.E.

[illegible]

Client

Executive / Engineer

M.S.
Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

Job No : G(D)4550

RECORD OF DRILLING IN REFUSAL STRATA

Date :

Project : Proposed Project of Space Geotech.

B.H.No. 1

Place : Malampur, Blind

Location :


B.H.Co-ordinates :

Type of Equipment : Rotary drill.

Size of Bore : NX Total Depth Drilled in Refusal Strata : 3.0m Termination Depth : 6.5m

Started on : 04-05-2023 Completed on : 04-05-2023 Water Table : N.E.

Drill Run		Length Drilled	Drilling Time	N-value	Core Pieces Recovered	C %	RQD %	Strata Description	Colour of R/W
From	To								
		0.9m	SPT	(15)	1-2-3-4-4-4			0.0m y/G clayey sandy silt with gravels	
		1.5m	UDS						
		2.4m	SPT	(19)	3-5-5-5-4-5			2.4m y/B sandy silt with gravels	
		3.0m	UDS						
		3.5m	SPT	(27) for 2.5cm	27 for 1" Rebound			3.5m Refusal Strata	
3.5m	5.0m	1.5m	80 Min	-	1+1+1.5+2+1+3 +5+5+6.5+5+ 6+9	30.7	Nil	y/y/p/G sedi- mentary rock	R/B to y/G/B
5.0m	6.5m	1.5m	95 Min	-	6+1+1+2+4+7+ 5+3+6+5	26.7	Nil		



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

Job No : G(D)4550

NAGADI

RECORD OF DRILLING IN REFUSAL STRATA

Date :

Project: Proposed Project of Space Greentech

B.H.No. 6

Place: Malanpur, Bhind


B.H.Co-ordinates

Type of Equipment: Rotary drill

Size of Bore: NX Total Depth Drilled in Refusal Strata: 1.5m Termination Depth: 10.0m

Started on: 04-05-2023 Completed on: 04-05-2023 Water Table: N.E.

Drill Run		Length Drilled	Drilling Time	N-value	Core Pieces Recovered	%	RQD %	Strata Description	Colour of R/W
From	To								
		0.9m	UDS					0.0m B/y sandy clayey silt with gravel.	
		1.5m	SPT	(26)	5-5-6-6-7-7				
		2.4m	UDS						
		3.0m	SPT	(41)	6-8-9-10-11-11				
		3.9m	UDS					3.9m Y/B sandy silt with gravel.	
		4.5m	SPT	(39)	3-5-8-10-10-11				
		5.4m	UDS					5.4m Y/B sandy silt with gravel.	
		6.0m	SPT	(48)	10-10-12-11-12-13				
		6.9m	UDS						
		7.5m	SPT	(78)	9-12-15-18-21-24			7.0m Y/B sandy silt with gravel & occasional stones.	
		8.4m	SPT	(31) for 7.5cm	15-22-31			8.5m refusal strata.	
								8.5m w/Y/P/G weathered sedimentary rock intermixed with soil	
8.5m	10.0m	1.5m	80 Min	—	3+2+4+1+3.5+2+2+2.5+1+5	17.3%	Nil	8.7m w/Y/P/G sedimentary rock under weathered condition.	



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad


Job No : G (D) 4550

RECORD OF DRILLING IN REFUSAL STRATA

Date :

Project: Proposed Project of Space Greeter B.H.No. 10
Place: Malampur, Blind Location:
B.H Co-ordinates: Type of Equipment: Rotary drill
Size of Bore: NX Total Depth Drilled in Refusal Strata: 3.0m Termination Depth: 6.5m
Started on: 6-5-2023 Completed on: 6-5-2023 Water Table: N.E.


Drill Run		Length Drilled	Drilling Time	N-value	Core Pieces Recovered	C %	RQD %	Strata Description	Colour of R/ W
From	To								
		0.9m	UDS					0.0m B/Y clayey sandy silt.	
		1.5m	SPT	(31)	4-6-6-7-8-10			0.5m Y/G/B clayey sandy silt with gr.	
		2.4m	UDS						
		3.0m	SPT	(22)	1-4-5-5-6-6				
		3.5m	SPT	(34) for 2.5cm	34 for 1" (Rebound)			3.2m Y/B sandy silt with gravels.	
								3.5m Refusal.	
3.5m	5.0m	1.5m	85 Min.	-	5+6+3+2+1+1.5+8+5+9+8+14+23+24.5	73.3	41	Y/P/G sedimentary rock.	Y/W/G
5.0m	6.5m	1.5m	90 Min.	-	12+14+5.5+3+3.5+4+12.5+9+10.5+9+25.5+36	96.3	73.7	" "	W/P/G/B

**NAGADI****NAGADI CONSULTANTS PRIVATE LIMITED**
Delhi - Bangalore - Chennai - Secunderabad**RECORD OF DRILLING IN REFUSAL STRATA**Job No : **GP/4550**

Date :

Project: Proposed Project of Space Geotech. B.H.No. 17
Place: Malanpur, Bhind Location:
B.H.Co-ordinates: Type of Equipment: Rotary drill
Size of Bore: NX Total Depth Drilled in Refusal Strata: 4.5m Termination Depth: 4.5m
Started on: 01-05-2023 Completed on: 01-05-2023 Water Table: N/E

Drill Run		Length Drilled	Drilling Time	N-value	Core Pieces Recovered	RQD		Strata Description	Colour of R/W
From	To					%	%		
0.0m	1.5m	1.5m	90 Min	—	18.5+12+3+2+5 +2+3+5+2+ 8+9.5+6+6.5+ 6+1+7+11+3+ 4	80.3	27.7	P/B/W/G sedimentary rock	R/B to W/G
1.5m	3.0m	1.5m	105 Min	—	7.5+6+7+4+8 +6+5.5+3+5 +11+25+7.5+ 33.5	86	46.3	"	"
3.0m	4.5m	1.5m	110 Min	—	12+6+3+5+5 +1+1+2+37	88	72.7	"	"

**NAGADI**

NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF DRILLING IN REFUSAL

Job No : G(D)4550


Date :

Project: Proposed Project of Space GeotechB.H.No. 15Place: Malampuzha, Bhind

B.H.Co-ordinates

Size of Bore NX Total Depth Drilled in Refusal S4.5mEquipment Rotary drillLocation Dept. 4.5mStarted on 03-05-2023 Completed on 03-05-2023Table N-E

Drill Run		Length Drilled	Drilling Time	N-value	Core Pieces Recovered			Strat. Description	Colour
From	To					%	%		
0.0m	1.5m	1.5m		—	4+2+1.5+1+2+2 +1.5+1+5+3+4 +3.5+4+3+2.5 +3+4+2+2.5+ 2+1.5+5+4+4 +3.5+6.5	55.7	7.7	W/R/B/G sedimentary rock	R/B
1.5m	3.0m	1.5m		—	1+2+2.5+3+1+ 1.5+7.5+6+7+ 6.5+5+9+2.5+ 2+2.5+3+17+6 +6+3+3+2+1+ 8.5+2.5	89	28	" "	G/B
3.0m	4.5m	1.5m		—	3+11+15.5+24.5 +12.5+12+14.5 +6+3+4+4+7 +4+4	83.3	60	" "	G/W to P/G

**NAGADI**


NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF DRILLING IN REFUSAL STRATAJob No : G(D)4550

Date :

Project: Proposed Project of Space Greentech B.H.No. 19Place: Malanpur, Bhind LocationB.H. Co-ordinates Type of Equipment: Rotary drillSize of Bore: NX Total Depth Drilled in Refusal Strata: 4.5m Termination Depth: 4.5mStarted on: 2-05-2023 Completed on: 02-05-2023 Water Table: N.E.

Drill Run		Length Drilled	Drilling Time	N value	Core Pieces Recovered	CU %	RQD %	Strata Description	Colour of R/W
From	To								
0.0m	1.5m	1.5m	85 Min	85 Min	1+1.5+2+2+1.5 +1+2.5+1+2+2.0 +7+5.5+12+8+ 7.5+7+4.5+5.5+ 5	64.3	21.3	P/B/W/G sedimentary rock.	R/B to G/W
1.5m	3.0m	1.5m	105 Min	105 Min	4.5+2.5+3+6+6 +7.5+9+6.5+3+ 7+15+6+2.5+ 3.5+5+15.5+1+ 1.5+1+6+7+15 +6+6.5	97.7	30.3	" "	"
3.0m	4.5m	1.5m	110 Min	110 Min	1+5+6.5+13+ 19+5+1.5+3+ 7.5+16+20.5+ 5+4+11.5+6.5 +6.5+10.5	98.7	60.3	" "	"

**NAGADI**

NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad


RECORD OF DRILLING IN REFUSAL STRATA

Job No : G(DH)550

Date :

Project: Proposed Project of Space Geotech B.H.No. 18
Place Malanpur, Bhind Location
B.H.Co-ordinates Type of Equipment Rotary Drill
Size of Bore NX Total Depth Drilled in Refusal Strata 4.5m Termination Depth 4.5m
Started on 01-05-2023 Completed on 01-05-2023 Water Table N.E.

Drill Run		Length Drilled	Drilling Time	N-value	Core Pieces Recovered	C _u %	RQD %	Strata Description	Colour of R/W
From	To								
0.0m	1.5m	1.5m	85 min	—	1+1.5+2+1+1+ 4+3.5+2+6.5+11.5 +6+10+21+8+3 +2.5+1.5	66.3	38.3	P/B/G sedimentary rock	P/B to G/W
1.5m	3.0m	1.5m	100 min	—	9+28+25+2+2 +2+4+7+13+ 6.5+8+5+5+5.5 +7+4+8+10.5+ 2+1+1	88.7	34.3	" "	" "
3.0m	4.5m	1.5m	105 min	—	29+9.5+10+9+ 1.5+13+14+12+ 25+5+2.5+3+ 4.5+5.5	95.7	68.7	" "	" "

**NAGADI**

NAGADI CONSULTANTS PRIVATE LIMITED
 Delhi - Bangalore - Chennai - Secunderabad

RECORD OF DRILLING IN REFUSAL STRATAJob No : G(D)4550


Date : _____

Project: Proposed Project of Space GreentechB.H.No. 12Place: Malanpur, Bhind

B.H.Co-ordinates _____

Type of Equipment: Rotary drillSize of Bore: NX Total Depth Drilled in Refusal Strata: 3.0m Penetration Depth: 4.0mStarted on: 02-05-2023 Completed on: 02-05-2023 Ref. Table: N/E

Drill Run		Length Drilled	Drilling Time	N-value	Core Pieces Recovered			Strata Description	Colour of R/W
From	To					%	%		
0.0m	1.0m	1.0m	7 Hrs	—	Nil	Nil	Nil	Blackish Gray	Dark Gray
		1.0m	SPT	31 for 5cm.	17-31 for 2" Rebound				
1.0m	2.5m	1.5m	70 Min	—	7.5+7.5+18+6 +3+4+2.5+3+ 3+4+4.5	42%	12%	W/P/G sedimentary rock	R/B to G/W
2.5m	4.0m	1.5m	110 Min	—	6+4+8+7.5+ 4+5.5+3+2+1.3 +3+4+8+10.5	44.7%	7%	"	"



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

Job No : G (D) 4550

NAGADI

RECORD OF DRILLING IN REFUSAL STRATA

Date :

Project: Proposed Project of Space Greentech

B.H.No. 8

Place: Malampur, Bhind

Location


B.H.Co-ordinates

Type of Equipment: Rotary drill

Size of Bore: NX Total Depth Drilled in Refusal Strata: 3.0m Termination Depth: 4.2m

Started on: 05-05-2023 Completed on: 05-05-2023 Water Table: N.E.

Drill Run		Length Drilled	Drilling Time	N-value	Core Pieces Recovered	CP	RQD	Strata Description	Colour of R/ W
From	To								
		0.9m	UDS					0.0m Y/G slaty sandy silt with gr.	
		1.2m	SPT - (32) fr ucm.		13-32 fr 1 1/2"			1.2m Refusal	
1.2m	2.7m	1.5m	45 Min	-	2.5+2+2+2.5+1.5 +1+1.5+2+2.5+6 +9+10+4	31%	6.7%	Y/W/ B/G sedimentary rock with sandy silt layers	Y/B
2.7m	4.2m	1.5m	90 Min	-	13.5+3+8.5+10 +13.5+15+9+26 +16.5+16	87.3%	73.7%	Y/W/ P/G sedimentary rock.	Y/G/B

**NAGADI**

NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF DRILLING IN REFUSAL STRATAJob No : G(D)4550

Date :

Project: Proposed Project of Space GeotechB.H.No. 4Place: Malanpur, Bhiad

Location:

B.H.Co-ordinates

Type of Equipment: Rotary drillSize of Bore: NX Total Depth Drilled in Refusal Strata: 3.0m Termination Depth: 10.0mStarted on: 03-05-2023 Completed on: 03-05-2023 Water Table: N.E.

Drill Run		Length Drilled	Drilling Time	N-value	Core Pieces Recovered	%	RQD %	Strata Description	Colour of R/W
From	To								
		0.9m	UDS					0.0m Y/G clayey sandy silt.	
		1.5m	SPT -	(16)	2-3-4-4-4			0.5m Y/G/B clayey sandy silt with gravel.	
		2.4m	UDS						
		3.0m	SPT -	(23)	2-4-5-6-6-6				
		3.9m	UDS						
		4.5m	SPT -	(32)	3-5-7-8-8-9			3.9m Y/B sandy silt with gravel.	
		5.4m	UDS	tube bend					
		6.0m	SPT -	(55)	6-9-11-13-14-17			6.0m Y/B sandy silt with gravel & occasional stones	
		6.9m	SPT -	(66) for 20 c.m.	8-13-17-20-29 for 2"			7.0m Refusal Strata	
7.0m	8.5m	1.5m	30 Min	-	5.5+2+1.5+1+2+1+1.5+2+1.5	14.3%	Nil	w/Y/P/G weathered sedimentary rock intermixed with soil (R/B) with Y/B	
		8.5m	SPT -	(31) for 4 c.m.	11-31 for 1 1/2"				
8.5m	10.0m	1.5m	30 Min	-	4+11+4.5+3+3+1+5+3.5+6+4.5+6	34.3%	7.3%	w/Y/B/G sedimentary rock. (R/B)	



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : G(D)4550

Date :

Project : proposed project of space greatedh B.H. No. 20

Place : Malampuri, Bhind Location :

B.H. Coordinates : Termination Depth (m) : 5.0m


Started on : Completed on : Water Table (m) : N-E

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0m Bl / Y clayey sandy silt with gravel 5.0m Refusal Strata.	0.9m	UDS		
	1.5m	SPT	(13)	2-3-3-3-4
	2.4m	UDS		
	3.0m	SPT	(17)	2-3-3-4-5-5
	3.9m	UDS		
	4.5m	SPT	(22)	3-4-4-6-6-6
	5.0m	SPT	(34) for 5cm.	10-19-34 for 2" (Rebound)

Client

Executive / Engineer

M.G.
Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : G(D)4550

Date :

Project Proposed Project of Space Gretech B.H. No. 14

Place Malambar, Bhand Location

B.H. Coordinates Termination Depth (m) 9.5m

Started on 5-5-23 Completed on 5-5-23 Water Table (m) N.E.

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0m Y/G sandy clayey silt.				
0.3m B/Y sandy clayey silt with gr.	0.9m	UDS		
0.9m B/Y clayey sandy silt with gr.	1.5m	SPT	(15)	2-3-3-4-4-4
	2.4m	UDS		
	3.0	SPT	(21)	3-4-5-5-5-6
3.9m Y/B clayey sandy silt with gr.	3.9m	UDS		
	4.5m	SPT	(24)	4-5-5-6-6-7
	5.4m	UDS		
	6.0m	SPT	(25)	3-4-5-6-7-7
	6.9m	UDS		
	7.5m	SPT	(28)	2-4-5-7-8-8
8.4m Y/B clayey sandy silt.	8.4m	UDS		
	9.0m	SPT	(25)	3-5-7-6-6-6
9.5m Refusal.	9.5m	SPT	(30) for 2.5cm.	19-30 for 1" Rebound

Client

Executive / Engineer

Site Manager



Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA


Job No : G(D)455.

Date :

Started on 9-5-23 Completed on 9-5-23 Water Table (m) N-E.

[illegible]

M.S.
Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED

Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : G(D)4550

Date :

Project Proposed project of Space Geotech. B.H. No. 7

Place Malampuzha, Bhind Location

B.H. Coordinates Termination Depth (m) 5.0m

Started on 7-5-2023 Completed on 7-5-2023 Water Table (m) N-E

[illegible]

Client

Executive / Engineer

Site Manager

