



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : 4562

Date :

Project Proposed Warehouse B.H. No. 01

Place Sahrauan Umrao (U.P.) Location

B.H. Coordinates Termination Depth (m) 15.0m.....


Started on 17/07/2023. Completed on 18/07/2023.. Water Table (m) 4.60m.....

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.00 - 1.13 - Clayey Sandy Silt with gravel	0.90	SPT →	(8)	→ 1.1.1.2.2.3
	1.50	UDS		
2.00 - 2.13 - Sandy Silt with gravel	2.40	SPT →	(11)	→ 2.2.2.2.3.4
	3.00	UDS		
2.70 - 4.13 - Clayey Sandy Silt with gravel	3.90	SPT →	(10)	→ 1.1.2.2.3.3
	4.50	UDS		
5.00 - 6.13 - Sandy Silt	5.40	SPT →	(8)	→ 1.2.1.2.2.3
	6.00	UDS		
	6.90	SPT →	(9)	→ 2.2.2.2.2.3
	7.50	UDS		
7.50 - 8.13 - Silty Sand	8.40	SPT →	(8)	→ 1.1.1.2.2.3
8.00 - 9.13 - Clayey Sandy Silt	9.00	UDS		
	9.90	SPT →	(9)	→ 1.1.1.2.3.3
9.60 - 10.13 - Sandy Silt	10.50	UDS		
	11.40	SPT →	(21)	→ 3.3.4.5.5.7
11.00 - 12.13 - Clayey Sandy Silt with gravel	12.00	UDS		
	12.90	SPT →	(24)	→ 4.4.5.6.6.7
	13.50	UDS		
	14.40	SPT →	(39)	→ 3.6.6.9.11.13
14.00 - 15.13 - Sandy Silt with gravel	15.00	UDS		

Client

Executive / Engineer

Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : 4562

Date :

Project Proposed Warehouse B.H. No. (02)

Place Sahrawan Unnao (U.P.) Location

B.H. Coordinates Termination Depth (m) 15.0m

Started on 15/07/2023 Completed on 16/07/2023 Water Table (m) 4.70m

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 4.15 - Clayey Sandy Silt with gravel	0.90	UDS		
	1.50	SPT →	(26)	→ 4, 5, 5, 6, 7, 8
	2.40	UDS		
	3.00	SPT →	(19)	→ 2, 3, 4, 4, 5, 6
	3.90	UDS		
	4.50	SPT →	(16)	→ 2, 3, 4, 4, 4, 4
	5.40	UDS		
5.40 - 6.15 - Sandy Silt with gravel	6.00	SPT →	(10)	→ 2, 2, 2, 2, 3, 3
	6.90	UDS		
6.90 - 7.15/4 - Silty Sand	7.50	SPT →	(13)	→ 3, 3, 3, 3, 3, 4
	8.40	UDS		
7.70 - 7.15 - Sandy Silt	9.00	SPT →	(11)	→ 1, 2, 2, 2, 3, 4
	9.90	UDS		
8.00 - 7.15 - Clayey Sandy Silt with gravel	10.50	SPT →	(16)	→ 1, 2, 3, 4, 4, 5
	11.40	UDS		
	12.00	SPT →	(14)	→ 1, 2, 3, 3, 4, 4
	12.90	UDS		
	13.50	SPT →	(19)	→ 3, 3, 4, 4, 5, 6
	14.40	UDS		
	15.00	SPT →	(18)	→ 2, 3, 3, 3, 5, 7
— dc —				

Client

Executive / Engineer

Site Manager

 NAGADI	NAGADI CONSULTANTS PRIVATE LIMITED Delhi - Bangalore - Chennai - Secunderabad	Doc No : FD/G/09/01
	RECORD OF BORING IN SOIL STRATA	Job No : 4562
	Date :	


Project Proposed Warehouse B.H. No 03
 Place Sahawar Unmao (U.P.) Location
 B.H. Coordinates Termination Depth (m) 15.0m
 Started on 14/07/23... Completed on 15/07/23... Water Table (m) 4.30m

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 1.5 Clayey Sandy Silt with gravel	0.90	SPT →	(22)	→ 2, 2, 3, 5, 7, 7
	1.50	UDS		
	2.40	SPT →	(12)	→ 2, 3, 3, 3, 3, 3
3.00 - 4.5 Sandy Silt with gravel	3.00	UDS		
	3.90	SPT →	(12)	→ 2, 2, 2, 2, 4, 4
	4.50	UDS		
	5.40	SPT →	(16)	→ 1, 2, 3, 4, 4, 5
	6.00	UDS		
	6.90	SPT →	(12)	→ 2, 2, 2, 3, 3, 4
7.70 - 9.0 Clayey Sandy Silt with gravel	7.50	UDS		
	8.40	SPT →	(10)	→ 1, 2, 2, 2, 3, 3
	9.00	UDS		
do	9.90	SPT →	(9)	→ 1, 2, 2, 2, 2, 3
	10.50	UDS		
	11.40	SPT →	(10)	→ 2, 2, 2, 2, 3, 3
	12.00	UDS		
	12.90	SPT →	(14)	→ 2, 2, 3, 4, 3, 4
	13.50	UDS		
14.00 - 15.0 Sandy Silt with gravel	14.40	SPT →	(37)	→ 4, 5, 5, 9, 10, 13
	15.00	UDS		

Client

Executive / Engineer

Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

Doc No : FD/G/09/01

RECORD OF BORING IN SOIL STRATA

Job No : 4562

Date :

Project Proposed warehouse

Place Sahrawan Unnao (U.P.) Location

B.H. No. 04

B.H. Coordinates

Termination Depth (m) 9.50m

Started on 14/07/23 Completed on 16/07/23 Water Table (m) 4.50m

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 1.13 - Sandy silt with gravel	0.90	UDS		
1.00 - 1.13 - Clayey Sandy silt with gravel	1.50	SPT →	(32)	→ 3, 4, 6, 8, 9, 9
	2.40	UDS		
2.00 - 1.13 - Sandy silt with gravel	3.00	SPT →	(13)	→ 2, 2, 3, 3, 3, 4
	3.90	UDS		
3.80 - 4.13 - Clayey Sandy silt with gravel	4.50	SPT →	(8)	→ 2, 2, 2, 2, 2, 2
	5.40	UDS		
5.00 - 1.13 - Sandy silt with gravel	6.00	SPT →	(11)	→ 2, 2, 2, 2, 3, 4
	6.90	UDS		
7.80 - 1.13 - Clayey Sandy silt with gravel	7.50	SPT →	(19)	→ 1, 2, 3, 4, 6, 6
	8.40	UDS		
	9.00	SPT →	(12)	→ 2, 2, 3, 3, 3, 3
	9.90	UDS		
	10.50	SPT →	(17)	→ 2, 2, 3, 4, 4, 6
	11.40	UDS		
<u>do</u>	12.00	SPT →	(18)	→ 3, 3, 3, 5, 5, 5

Client

Executive / Engineer

Site Manager


BH.04

Soil Description	Depth	SPT / UDS	N - Value	Remarks
13.70 - Y/B Sandy Silt with gravel	12.90	UDS		
	13.50	SPT →	(24)	→ 2, 3, 4, 5, 7, 8
	14.40	UDS		
	15.00	SPT →	(37)	→ 3, 5, 7, 9, 9, 12
17.00 - Y/B. Clayey Sandy Silt with gravel	15.90	UDS		
	16.50	SPT →	(27)	→ 3, 5, 5, 5, 8, 9
	17.40	UDS		
	18.00	SPT →	(33)	→ 4, 5, 7, 8, 8, 10
19.50 - Y/B. Sandy Silt with gravel	20.40	UDS		
	21.00	SPT →	(41)	→ 4, 6, 7, 9, 12, 13
	23.40	UDS		
	24.00	SPT →	(50)	→ 3, 6, 8, 11, 14, 17
do	25.00	UDS		

Client

Executive / Engineer

Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

NAGADI

Doc No : FD/G/09/01

Job No : 4562

Date :

Project : Proposed warehouse B.H. No. 05

Place : Sahrawan Unnao (U.P.) Location :

B.H. Coordinates : Termination Depth (m) 15.0m

Started on 18/7/2023 Completed on 18/07/2023 Water Table (m) 4.30m

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.00 - 1/1B - Clayey Sandy Silt with gravel	0.90	SPT →	(33)	→ 4, 6, 8, 8, 9
	1.50	UDS		
1.70 - 1/1B - Sandy Silt with gravel	2.40	SPT →	(10)	→ 1, 2, 2, 2, 3, 3
2.40 - 1/1B - Clayey Sandy Silt with gravel	3.00	UDS		
	3.90	SPT →	(8)	→ 1, 2, 2, 2, 2, 2
2.70 - 1/1B - Sandy Silt with gravel	4.50	UDS		
3.50 - 1/1B - Clayey Sandy Silt	5.40	SPT →	(10)	→ 1, 2, 2, 2, 3, 3
	6.00	UDS		
5.00 - 1/1B - Sandy Silt	6.90	SPT →	(11)	→ 2, 2, 2, 2, 3, 4
7.80 - 1/1B - Clayey Sandy Silt	7.50	UDS		
	8.40	SPT →	(13)	→ 1, 2, 3, 3, 3, 4
	9.00	UDS		
10.50 - 1/1B - Sandy Silt with gravel	9.90	SPT →	(10)	→ 2, 2, 2, 2, 3, 3
	10.50	UDS		
11.50 - 1/1B - Sandy Silt with gravel	11.40	SPT →	(12)	→ 2, 3, 3, 3, 3, 3
	12.00	UDS		
12.70 - 1/1B - Sandy Silt with gravel	12.90	SPT →	(19)	→ 2, 2, 3, 4, 6, 6
	13.50	UDS		
	14.40	SPT →	(37)	→ 4, 6, 7, 8, 10, 12
— do —				
	15.00	UDS		

Client

Executive / Engineer

Site Manager

 NAGADI	NAGADI CONSULTANTS PRIVATE LIMITED Delhi - Bangalore - Chennai - Secunderabad	Doc No : FD/G/09/01
	RECORD OF BORING IN SOIL STRATA	Job No : 4562
		Date :

Project Proposed warehouse B.H. No. 06
 Place Sahrawan Unao (U.P.) Location
 B.H. Coordinates Termination Depth (m) 15.0m
 Started on 16/7/23... Completed on 17/07/23.. Water Table (m) 3.40m

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 0.90 - Sandy Silt with gravel	0.90	UDS		
1.00 - 1.50 - Clayey Sandy Silt with gravel	1.50	SPT →	(14)	→ 2,2,3,3,4,4
	2.40	UDS		
1.70 - 3.00 - Sandy Silt with gravel	3.00	SPT →	(9)	→ 2,2,2,3,2,2
	3.90	UDS		
2.40 - 4.50 - Clayey Sandy Silt with gravel	4.50	SPT →	(9)	→ 1,1,2,3,2,2
	5.40	UDS		
4.50 - 6.00 - Sandy Silt with gravel	6.00	SPT →	(14)	→ 2,2,3,3,4,4
	6.90	UDS		
7.00 - 7.50 - Clayey Sandy Silt with gravel	7.50	SPT →	(19)	→ 2,3,3,4,5,7
	8.40	UDS		
	9.00	SPT →	(15)	→ 2,2,3,3,4,5
	9.90	UDS		
do	10.50	SPT →	(14)	→ 1,2,3,3,4,4
	11.40	UDS		
	12.00	SPT →	(20)	→ 2,3,4,4,6,6
12.70 - 12.90 - Sandy Silt with gravel	12.90	UDS		
	13.50	SPT →	(34)	→ 4,6,7,7,9,11
	14.40	UDS		
do	15.00	SPT →	(38)	→ 4,7,7,9,11,11

Client

Executive / Engineer

Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : 4562

Date :

Project Proposed Warehouse B.H. No. (07)

Place Sahmawan Unnao (U.P.) Location

B.H. Coordinates Termination Depth (m) 25.0m

Started on 8/07/23 Completed on 10/7/23 Water Table (m) 5.80m

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 1/B - Clayey Sandy Silt with gravel	0.90	SPT →	(7)	→ 1,2,2,1,2,2
	1.50	UDS		
2.70 - 1/B Sandy Silt with gravel	2.40	SPT →	(11)	→ 1,2,2,3,3,3
	3.00	UDS		
4.50 - 1/B Sandy Silt	3.90	SPT →	(18)	→ 2,2,3,4,5,6
	4.50	UDS		
	5.40	SPT →	(12)	→ 1,2,3,3,3,3
	6.00	UDS		
	6.90	SPT →	(13)	→ 1,2,2,3,4,4
	7.50	UDS		
8.00 - 1/B - Clayey Sandy Silt with gravel	8.40	SPT →	(15)	→ 2,3,3,4,4,4
	9.00	UDS		
8.50 - 1/B Sandy Silt	9.90	SPT →	(14)	→ 2,3,3,3,4,4
	10.50	UDS		
9.00 - 1/B - Clayey Sandy Silt	11.40	SPT →	(30)	→ 3,4,4,8,8,10
	12.00	UDS		

Client

Executive / Engineer

Site Manager

BH-07

Soil Description	Depth	SPT / UDS	N - Value	Remarks
Y/B - Clayey Sandy Silt with gravel	12.90	SPT →	(38)	→ 3, 5, 6, 10, 11, 11
	13.50	UDS		
	14.40	SPT →	(9)	→ 1, 1, 2, 2, 2, 3
	15.00	UDS		
15.90 - Y/B - Sandy Silt with gravel	15.90	SPT →	(20)	→ 3, 3, 4, 5, 5, 6
16.50 - Y/B - Clayey Sandy Silt with gravel	16.50	UDS		
	17.40	SPT →	(19)	→ 4, 4, 4, 5, 5, 5
	18.00	UDS		
	20.40	SPT →	(17)	→ 3, 3, 3, 4, 4, 6
22.00 - Y/B - Sandy Silt	21.00	UDS		
	23.40	SPT →	(28)	→ 4, 5, 6, 7, 7, 8
	24.00	UDS		
	25.00	SPT →	(29)	→ 3, 5, 7, 7, 8, 9
do				

Client

Executive / Engineer

Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : 4562

Date :


Project Proposed warehouse B.H. No. 08
Place Sahawoon Unnao (U.P.) Location
B.H. Coordinates Termination Depth (m) 15.0m
Started on 8/07/23 Completed on 9/07/23 Water Table (m)

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 1.0 - Clayey Sandy Silt with gravel	0.90	UDS		
	1.50	SPT →	(12)	→ 2, 2, 1, 3, 3, 5
2.40 - 3.00 - Sandy Silt with gravel	2.40	UDS		
	3.00	SPT →	(8)	→ 1, 2, 2, 2, 2, 7
3.90 - 4.50 - Clayey Sandy Silt with gravel	3.90	UDS		
	4.50	SPT →	(10)	→ 2, 2, 3, 2, 3, 2
5.40 - 6.00 - Sandy Silt with gravel	5.40	UDS		
	6.00	SPT →	(10)	→ 1, 2, 2, 2, 3, 3
6.90 - 7.50 - Sandy Silt with gravel	6.90	UDS		
	7.50	SPT →	(15)	→ 2, 2, 3, 4, 4, 4
8.40 - 9.00 - Clayey Sandy Silt with gravel	8.40	UDS		
	9.00	SPT →	(14)	→ 2, 3, 3, 3, 4, 4
9.90 - 10.50 - do	9.90	UDS		
	10.50	SPT →	(11)	→ 1, 2, 2, 3, 3, 3
11.40 - 12.00 - do	11.40	UDS		
	12.00	SPT →	(15)	→ 2, 2, 3, 3, 4, 5
12.90 - 13.50 - do	12.90	UDS		
	13.50	SPT →	(15)	→ 3, 3, 3, 4, 4, 4
14.50 - 15.00 - Sandy Silt with gravel	14.40	UDS		
	15.00	SPT →	(28)	→ 4, 5, 6, 7, 7, 8

Client

Executive / Engineer

Site Manager

**NAGADI****NAGADI CONSULTANTS PRIVATE LIMITED**

Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : 4562

Date : _____


Project Proposed warehouse B.H. No. 08
Place Sahawoon Unnao (U.P.) Location _____
B.H. Coordinates _____ Termination Depth (m) 15.0m
Started on 8/07/23 Completed on 9/07/23 Water Table (m) 5.70m

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 1.0 - Clayey Sandy Silt with gravel	0.90	UDS		
	1.50	SPT →	(12)	→ 2.2, 1, 3, 3, 5
2.40 - 3.0 - Sandy Silt with gravel	2.40	UDS		
	3.00	SPT →	(8)	→ 1, 2, 2, 2, 2, 2
4.80 - 5.4 - Clayey Sandy Silt with gravel	3.90	UDS		
	4.50	SPT →	(10)	→ 2, 2, 3, 2, 3, 2
6.20 - 6.9 - Sandy Silt with gravel	5.40	UDS		
	6.00	SPT →	(10)	→ 1, 2, 2, 2, 3, 3
8.40 - 9.0 - Clayey Sandy Silt with gravel	6.90	UDS		
	7.50	SPT →	(15)	→ 2, 2, 3, 4, 4, 4
do	8.40	UDS		
	9.00	SPT →	(14)	→ 2, 3, 3, 3, 4, 4
	9.90	UDS		
	10.50	SPT →	(11)	→ 1, 2, 2, 3, 3, 3
	11.40	UDS		
	12.00	SPT →	(15)	→ 2, 2, 3, 3, 4, 5
	12.90	UDS		
	13.50	SPT →	(15)	→ 3, 3, 3, 4, 4, 4
14.50 - 15.0 - Sandy Silt with gravel				
	14.40	UDS		
	15.00	SPT →	(28)	→ 4, 5, 6, 7, 7, 8

Client

Executive / Engineer

Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : 4562

Date :


Project Proposed Warehouse B.H. No. 09
Place Saharan Unnao (U.P.) Location
B.H. Coordinates Termination Depth (m) 15.0 m
Started on 11/07/23 Completed on 12/07/23 Water Table (m) 5.60

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 1.15 - Clayey Sandy Silt with gravel	0.90	SPT	(19)	→ 2,3,4,5,5,5
	1.50	UDS		
2.00 - 3.15 - Sandy Silt with gravel	2.40	SPT	(13)	→ 2,2,2,3,4,4
	3.00	UDS		
2.50 - 4.15 - Clayey Sandy Silt with gravel	3.90	SPT	(26)	→ 3,4,6,6,7,7
	4.50	UDS		
	5.40	SPT	(17)	→ 2,3,4,4,5,4
	6.00	UDS		
6.20 - 7.15 - Sandy Silt	6.90	SPT	(11)	→ 2,2,2,2,3,4
	7.50	UDS		
	8.40	SPT	(14)	→ 2,2,3,4,3,4
	9.00	UDS		
8.20 - 10.15 - Clayey Sandy Silt with gravel	9.90	SPT	(15)	→ 2,3,3,4,4,4
	10.50	UDS		
	11.40	SPT	(11)	→ 2,2,2,3,3,3
	12.00	UDS		
	12.90	SPT	(25)	→ 3,3,5,6,7,7
	13.50	UDS		
	14.40	SPT	(27)	→ 2,5,6,7,7,7
	15.00	UDS		

Executive / Engineer

Site Manager

Client



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

NAGADI

Doc No :FD/G/09/01

Job No : 4562

Date :

Project Proposed Warehouse B.H. No. (10)

Place Sahawon Unnao (U.P.) Location

B.H. Coordinates Termination Depth (m) 15.0m

Started on 05/07/23. Completed on 6/07/23. Water Table (m) 5.70m

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.00 - 4.13 Clayey Sandy Silt with gravel	0.90	UDS		
	1.50	SPT →	(15)	→ 2,3,3,3,4,5
	2.40	UDS		
	3.00	SPT →	(16)	→ 3,3,3,4,4,5
	3.90	UDS		
	4.50	SPT →	(15)	→ 2,3,3,4,4,4
6.90 - 7.13 Sandy Silt	5.40	UDS		
	6.00	SPT →	(10)	→ 1,2,2,2,3,3
	6.90	UDS		
8.00 - 8.13 Clayey Sandy Silt with gravel	7.50	SPT →	(9)	→ 2,2,2,2,2,3
	8.40	UDS		
	9.00	SPT →	(10)	→ 2,1,2,2,3,3
	9.90	UDS		
	10.50	SPT →	(12)	→ 1,2,2,3,3,4
13.60 - 13.13 Sandy Silt with gravel	11.40	UDS		
	12.00	SPT →	(16)	→ 2,2,3,4,4,5
	12.90	UDS		
	13.50	SPT →	(15)	→ 2,3,3,4,4,4
14.00 - 14.13 Clayey Sandy Silt with gravel	14.40	UDS		
	15.00	SPT →	(9)	→ 2,2,1,2,3,3

Client

Executive / Engineer

Site Manager

 NAGADI	NAGADI CONSULTANTS PRIVATE LIMITED Delhi - Bangalore - Chennai - Secunderabad	Doc No : FD/G/09/01
	RECORD OF BORING IN SOIL STRATA	Job No : 4562
	Date :	


Project Propaseel warehouse B.H. No. (11)
 Place Sahraan Unnao (U.P.) Location
 B.H. Coordinates Termination Depth (m) 25.0m
 Started on 10/7/2023 ... Completed on 12/07/2023 Water Table (m) S: 7.0m

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 1.80 Clayey Sandy Silt with gravel	0.90	SPT →	(14)	→ 2, 2, 3, 3, 3, 5
	1.50	UDS		
1.80 - 3.00 Sandy Silt with gravel	2.40	SPT →	(9)	→ 1, 2, 2, 2, 2, 3
	3.00	UDS		
3.00 - 3.80 Clayey Sandy Silt with gravel	3.90	SPT →	(9)	→ 2, 2, 3, 2, 2, 2
	4.50	UDS		
3.80 - 6.00 Sandy Silt with gravel	5.40	SPT →	(9)	→ 2, 1, 2, 2, 2, 3
	6.00	UDS		
6.00 - 7.50	6.90	SPT →	(12)	→ 2, 2, 2, 3, 3, 4
	7.50	UDS		
7.50 - 8.40	8.40	SPT →	(16)	→ 3, 4, 4, 4, 4, 4
	9.00	UDS		
8.40 - 9.90 Clayey Sandy Silt with gravel	9.90	SPT →	(12)	→ 1, 2, 2, 3, 3, 4
	10.50	UDS		
do	11.40	SPT →	(15)	→ 2, 2, 3, 3, 4, 5
	12.00	UDS		

Client

Executive / Engineer

Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : 4562

Date :

Project ... Proposed Warehouse ... B.H. No. (12)

Place ... Sahawani Unnao (U.P.) ... Location

B.H. Coordinates Termination Depth (m) 15.0m

Started on 04/07/2023 Completed on 5/07/2023 Water Table (m) 5.50m

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 1.18 - Clayey Sandy Silt with gravel	0.90	UDS		
	1.50	SPT →	(16)	→ 2, 3, 3, 4, 4, 5
2.00 - 1.18 - Sandy Silt with gravel	2.40	UDS		
	3.00	SPT →	(17)	→ 2, 4, 4, 4, 4, 5
2.50 - 1.18 - Clayey Sandy Silt with gravel	3.90	UDS		
	4.50	SPT →	(13)	→ 2, 2, 3, 3, 3, 4
5.40 - 1.18 - Sandy Silt	5.40	UDS		
	6.00	SPT →	(7)	→ 1, 1, 1, 2, 2, 2
	6.90	UDS		
	7.50	SPT →	(13)	→ 1, 2, 2, 3, 4, 4
8.00 - 1.18 - Clayey Sandy Silt with gravel	8.40	UDS		
	9.00	SPT →	(10)	→ 1, 2, 2, 2, 2, 4
	9.90	UDS		
	10.50	UDS SPT →	(10)	→ 1, 2, 2, 2, 3, 3
	11.40	UDS		
	12.00	SPT →	(11)	→ 1, 2, 2, 3, 3, 3
12.90 - 1.18 - Sandy Silt with gravel	12.90	UDS		
	13.50	SPT →	(14)	→ 2, 3, 3, 3, 3, 5
— do —	14.40	UDS		
	15.00	SPT →	(18)	→ 2, 2, 3, 3, 5, 7

Client

Executive / Engineer

Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : 4562

Date :

Project Proposed Warehouse

B.H. No. (13)

Place Sahrawan Unnao (U.P.)

Location

B.H. Coordinates

Termination Depth (m) ... 15.0m ...

Started on 6/07/23 ...

Completed on 7/07/23 ...

Water Table (m)

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - Y/B Clayey Sandy Silt with gravel	0.90	SPT →	(90)	→ 2,3,4,4,6,6
1.70 - Y/B - Sandy Silt with gravel	1.50	UDS		
2.90 - Y/B - Clayey Sandy Silt	2.40	SPT →	(11)	→ 2,1,2,3,3,3
3.70 - Y/B - Sandy Silt	3.00	UDS		
4.50 - Y/B - Clayey Sandy Silt	3.90	SPT →	(8)	→ 1,2,2,2,2,2
5.40 - Y/B - Sandy Silt	4.50	UDS		
	5.40	SPT →	(7)	→ 1,1,1,1,2,3
	6.00	UDS		
	6.90	SPT →	(10)	→ 1,2,2,2,3,3
	7.50	UDS		
8.40 - Y/B - Clayey Sandy Silt with gravel	8.40	SPT →	(19)	→ 2,4,5,4,5,5
	9.00	UDS		
	9.90	SPT →	(9)	→ 2,2,2,2,2,3
	10.50	UDS		
	11.40	SPT →	(12)	→ 2,2,3,3,3,3
	12.00	UDS		
	12.90	SPT →	(14)	→ 2,2,3,3,4,4
	13.50	UDS		
14.80 - Y/B Sandy Silt with gravel	14.40	SPT →	(27)	→ 3,4,5,7,7,8
	15.00	UDS		

Client

Executive / Engineer

Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad
RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : 4562

Date :

Project Proposed Warehouse B.H. No. (14)

Place Saharan Umapo (U.P.) Location

B.H. Coordinates Termination Depth (m) 25m

Started on 03/07/23 Completed on 5/07/23 Water Table (m) 5.20m

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 1.1B. Clayey Sandy Silt with gravel	0.90	UDS		
	1.50	SPT →	(17)	→ 3,4,4,4,4,5
1.80 - 4.1B. Sandy Silt with gravel	2.40	UDS		
	3.00	SPT →	(15)	→ 2,3,3,3,4,5
2.50 - 4.1B. Clayey Sandy Silt with gravel	3.90	UDS		
3.70 - 4.1B. Sandy Silt with gravel	4.50	SPT →	(12)	→ 2,2,2,3,3,4
	5.40	UDS		
6.30 - 4.1G. Silty Sand	6.00	SPT →	(16)	→ 2,2,3,4,5,4
6.90 - 4.1B. Sandy Silt	6.90	UDS		
7.50 - 4.1B. Clayey Sandy Silt	7.50	SPT →	(14)	→ 2,2,3,3,4,4
	8.40	UDS		
	9.00	SPT →	(15)	→ 2,3,3,4,4,4
	9.90	UDS		
	10.50	SPT →	(11)	→ 2,2,2,3,3,3
	11.40	UDS		
do	12.00	SPT →	(17)	→ 3,3,3,4,4,6

Client

Executive / Engineer

Site Manager


BH-14

Soil Description	Depth	SPT / UDS	N - Value	Remarks
13.80-413- Sandy Silt with gravel	12.90	UDS		
	13.50	SPT →	(34)	→ 4, 5, 6, 8, 9, 11
	14.40	UDS		
15.80-413- Clayey Sandy Silt with gravel	15.00	SPT →	(26)	→ 3, 3.5, 6, 7, 8
	15.90	UDS		
	16.50	SPT →	(38)	→ 4, 6, 7, 10, 10, 11
do	17.40	UDS		
	18.00	SPT →	(38)	→ 3, 5, 7, 9, 11, 11
	20.40	UDS		
21.30-413- Sandy Silt with gravel	21.00	SPT →	(26)	→ 2, 3, 5, 5, 7, 9
	23.40	UDS		
	24.00	SPT →	(39)	→ 4, 6, 7, 10, 10, 12
do	25.00	UDS		

Client

Executive / Engineer

Site Manager

**NAGADI**

NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : 4562

Date :

Project Proposed warehouseB.H. No. (15)Place Sahrawan Unnao (U.P.) LocationB.H. Coordinates Termination Depth (m) 15mStarted on 02/7/2023 Completed on 03/07/2023 Water Table (m) 5.40m

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - Y/B. Sandy Silt with gravel	0.90	SPT	(9)	→ 1, 2, 2, 2, 2, 3
0.60 - Y/B. Clayey Sandy Silt with gravel	1.50	UDS		
	2.40	SPT	(14)	→ 1, 2, 2, 3, 5, 4
1.60 - Y/B. Sandy Silt	3.00	UDS		
2.40 - Y/B. Clayey Sandy Silt with gravel	3.90	SPT	(7)	→ 1, 1, 2, 2, 1, 2
	4.50	UDS		
	5.40	SPT	(9)	→ 2, 1, 2, 2, 2, 3
3.70 - Y/B. Sandy Silt	6.00	UDS		
	6.90	SPT	(13)	→ 2, 2, 3, 3, 3, 4
	7.50	UDS		
7.40 - Y/B. Clayey Sandy Silt	8.40	SPT	(10)	→ 1, 1, 2, 2, 3, 3
	9.00	UDS		
9.50 - Y/B. Sandy Silt	9.90	SPT	(9)	→ 1, 2, 2, 2, 2, 3
	10.50	UDS		
9.90 - Y/B. Clayey Sandy Silt with gravel	11.40	SPT	(15)	→ 2, 2, 3, 4, 4, 4
	12.00	UDS		
	12.90	SPT	(27)	→ 3, 4, 6, 6, 7, 8
12.90 - Y/B. Sandy Silt with gravel	13.50	UDS		
	14.40	SPT	(31)	→ 4, 6, 6, 8, 8, 9
14.70 - Y/B. Clayey Sandy Silt with gravel	15.00	UDS		

Client

Executive / Engineer

Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : 4562

Date :

Project Proposed Warehouse B.H. No. (16)
Place Samsawan Unnao (U.P.) Location
B.H. Coordinates Termination Depth (m) 15.0m
Started on 13/07/2023 ... Completed on 13/07/2023 .. Water Table (m) 5.10m

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 0.90 Sandy Silt with gravel	0.90	UDS		
0.90 - 4.10 Clayey Sandy Silt with gravel	1.50	SPT →	(11)	→ 2,2,2,3,3,3
	2.40	UDS		
	3.00	SPT →	(14)	→ 1,2,3,3,4,4
	3.90	UDS		
3.50 - 4.10 Sandy Silt with gravel	4.50	SPT →	(14)	→ 1,2,3,3,4,4
	5.40	UDS		
	6.00	SPT →	(12)	→ 1,2,2,2,4,4
	6.90	UDS		
8.40 - 4.10 Clayey Sandy Silt with gravel	7.50	SPT →	(12)	→ 3,3,3,3,3,3
	8.40	UDS		
	9.00	SPT →	(14)	→ 2,2,3,3,4,4
	9.90	UDS		
<u>do</u>	10.50	SPT →	(12)	→ 2,2,3,3,3,3
	11.40	UDS		
	12.00	SPT →	(18)	→ 2,3,4,4,5,5
	12.90	UDS		
14.00 - 4.10 Sandy Silt with gravel	13.50	SPT →	(26)	→ 3,4,5,6,7,8
	14.40	UDS		
	15.00	SPT →	(33)	→ 3,5,7,9,9,8

Client

Executive / Engineer

Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : 4562

Date :

Project .. Proposed warehouse

Place .. Sahrawan Unnao (U.P.)

B.H. No. (17)


Location ..

B.H. Coordinates ..

Termination Depth (m) .. 15.0 m

Started on 01/07/2023.. Completed on 02/07/2023 Water Table (m) .. 5.40 m

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - Y/B. clayey Sandy Silt with gravel	0.90	SPT →	(7)	→ 1,1,2,2,2,1
1.80 - Y/B. Sandy Silt with gravel	1.50	UDS		
2.20 - Y/B. clayey Sandy Silt with gravel	2.40	SPT →	(19)	→ 2,3,4,5,5,5
	3.00	UDS		
	3.90	SPT →	(11)	→ 2,3,3,3,3,2
3.40 - Y/B. Sandy Silt	4.50	UDS		
4.00 - Y/B. clayey Sandy Silt	5.40	SPT →	(6)	→ 1,1,1,1,2,2
4.20 - Y/B. Sandy Silt	6.00	UDS		
6.90 - Y/B. clayey Sandy Silt with gravel	6.90	SPT →	(18)	→ 2,2,4,4,5,5
	7.50	UDS		
8.40 - Y/B. Sandy Silt	8.40	SPT →	(10)	→ 2,3,2,2,3,3
	9.00	UDS		
9.90 - Y/B. clayey Sandy Silt with gravel	9.90	SPT →	(14)	→ 2,2,3,3,4,4
	10.50	UDS		
	11.40	SPT →	(17)	→ 2,4,4,5,4,4
	12.00	UDS		
	12.90	SPT →	(24)	→ 3,4,5,7,6,6
	13.50	UDS		
14.40 - Y/B. Sandy Silt with gravel	14.40	SPT →	(30)	→ 3,5,6,7,8,9
	15.00	UDS		



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : 4562

Date :

Project : Proposed Warehouse

Place : Sahraean Unnao (U.P.) Location :

B.H. No. (18)

B.H. Coordinates : Termination Depth (m) : 15.0m

Started on 01/07/23.. Completed on 21/07/23.. Water Table (m) : 5.5m

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 0.30 - Y/B - Sandy Silt with gravel	0.90	UDS		
0.30 - 1.70 - Y/B - Clayey Sandy Silt with gravel	1.50	SPT →	(13)	→ 2,2,3,3,3,4
1.70 - 3.00 - Y/B - Sandy Silt with gravel	2.40	UDS		
3.00 - 4.80 - Y/B - Clayey Sandy Silt with gravel	3.00	SPT →	(15)	→ 2,2,3,4,4,4
4.80 - 6.90 - Y/B - Sandy Silt	3.90	UDS		
	4.50	SPT →	(10)	→ 1,2,2,2,3,3
	5.40	UDS		
	6.00	SPT →	(7)	→ 1,1,1,2,2,2
6.90 - 13.50 - Y/B - Clayey Sandy Silt with gravel	6.90	UDS		
	7.50	SPT →	(13)	→ 2,2,2,3,4,4
	8.40	UDS		
	9.00	SPT →	(15)	→ 2,3,3,4,4,4
	9.90	UDS		
	10.50	SPT →	(10)	→ 1,2,2,2,3,3
	11.40	UDS		
	12.00	SPT →	(17)	→ 2,3,3,4,5,5
	12.90	UDS		
13.50 - 15.00 - Y/B - Sandy Silt with gravel	13.50	SPT →	(26)	→ 3,4,5,5,7,9
	14.40	UDS		
	15.00	SPT →	(32)	→ 3,5,5,7,9,11

Client

Executive / Engineer

Site Manager

NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : 4562

Date :

Project Proposed Warehouse B.H. No (19)

Place Sahraon Unnam (U.P.) Location

B.H. Coordinates

Started on 30/06/2023 Completed on 01/07/2023 Termination Depth (m) 15.0m

Water Table (m) 5.40m

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 0.90 Y/B Sandy Silt with gravel	0.90	SPT	(14)	→ 2,2,3,3,4,4
0.90 - 1.50 Y/B - Clayey Sandy Silt with gravel	1.50	UDS		
	2.40	SPT	(14)	→ 1,2,3,3,4,4
	3.00	UDS		
	3.90	SPT	(7)	→ 1,1,1,2,2,2
	4.50	UDS		
5.40 - 6.00 Y/B Sandy Silt	5.40	SPT	(10)	→ 1,2,2,2,3,3
	6.00	UDS		
	6.90	SPT	(9)	→ 1,1,2,2,2,3
7.80 - 8.40 Y/B Clayey Sandy Silt with gravel	7.80	UDS		
	8.40	SPT	(17)	→ 2,3,4,4,4,5
	9.00	UDS		
9.50 - 10.50 Y/B Sandy Silt	9.90	SPT	(12)	→ 1,2,2,3,3,4
	10.50	UDS		
	11.40	SPT	(10)	→ 1,1,2,2,3,3
12.50 - 12.90 Y/B - Clayey Sandy Silt with gravel	12.00	UDS		
	12.90	SPT	(23)	→ 3,4,5,5,6,7
	13.50	UDS		
14.00 - 14.40 Y/B Sandy Silt with gravel	14.40	SPT	(28)	→ 3,4,6,7,7,8
	15.00	UDS		

Client

Executive / Engineer

Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : 4562

Date :

Project : Proposed Warehouse

Place : Sahrawan Unnao (U.P.)

B.H. No : (20)

B.H. Coordinates

Location

Termination Depth (m) : 15.00 m

Started on 29/06/23

Completed on 30/06/23

Water Table (m) : 5.50 m

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 1.13 - Clayey Sandy Silt with gravel	0.90	UDS		
1.80 - 4.13 - Sandy Silt with gravel	1.50	SPT	(26)	→ 4, 6, 6, 6, 7, 7
2.40 - 4.13 - Clayey Sandy Silt with gravel	2.40	UDS		
	3.00	SPT	(18)	→ 2, 3, 4, 4, 4, 6
3.80 - 4.13 - Sandy Silt with gravel	3.90	UDS		
	4.50	SPT	(8)	→ 1, 2, 2, 2, 2, 2
	5.40	UDS		
5.00 - 4.13 - Clayey Sandy Silt with gravel	6.00	SPT	(8)	→ 1, 2, 2, 2, 2, 2
	6.90	UDS		
6.30 - 4.13 - Sandy Silt	7.50	SPT	(14)	→ 2, 3, 3, 3, 4, 4
7.00 - 4.13 - Clayey Sandy Silt with gravel	8.40	UDS		
	9.00	SPT	(11)	→ 2, 2, 2, 3, 3, 3
	9.90	UDS		
	10.50	SPT	(12)	→ 2, 2, 3, 3, 3, 3
	11.40	UDS		
	12.00	SPT	(18)	→ 2, 3, 3, 5, 5, 5
	12.90	UDS		
	13.50	SPT	(28)	→ 3, 4, 5, 7, 7, 9
	14.40	UDS		
14.40 - 4.13 - Sandy Silt with gravel	15.00	SPT	(51)	→ 4, 6, 8, 11, 15, 17

Site Manager

Executive / Engineer

**NAGADI**

NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : 4562

Date :

Project : Proposed Warehouse B.H. No. (21)Place : Sahmawan Unnap (U.P.) Location :B.H. Coordinates : Termination Depth (m) 25mStarted on 27/06/23 Completed on 29/06/23 Water Table (m) 5.50m

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 1/1B - Sandy Silt with gravel	0.90	SPT	(17)	→ 2,3,3,4,5,5
	1.50	UDS		
	2.40	SPT	(12)	→ 2,2,3,3,3,3
3.50 - 1/4/B - clayey Sandy Silt with gravel	3.00	UDS		
	3.90	SPT	(10)	→ 1,1,2,2,3,3
3.90 - 1/1B - Sandy Silt with gravel	4.50	UDS		
	5.40	SPT	(9)	→ 1,1,1,2,3,3
	6.00	UDS		
6.90 - 1/1B - clayey Sandy Silt with gravel	6.90	SPT	(11)	→ 1,1,2,3,3,3
	7.50	UDS		
	8.40	SPT	(9)	→ 1,1,2,2,2,3
9.50 - 1/1B Sandy Silt	9.00	UDS		
	9.90	SPT	(8)	→ 1,1,1,2,2,3
10.50 - 1/1B Clayey Sandy Silt with gravel	10.50	UDS		
	11.40	SPT	(10)	→ 1,1,2,2,3,3
11.40 - 1/1B Sandy Silt with gravel	12.00	UDS		

Client

Executive / Engineer

Site Manager

BH-21

Soil Description	Depth	SPT / UDS	N - Value	Remarks
Y/B Sandy Silt with gravel	12.90	SPT	(13)	→ 1, 1, 2, 3, 4, 4
do	13.50	UDS		
	14.40	SPT	(22)	→ 3, 3, 4, 5, 6, 7
	15.00	UDS		
	15.90	SPT	(38)	→ 5, 6, 8, 9, 10, 11
16.0 - Y/B Clayey Sandy Silt with gravel	16.50	UDS		
17.00 - Y/B Sandy Silt	17.40	SPT	(29)	→ 3, 5, 6, 7, 8, 8
	18.00	UDS		
18.50 - Y/B Clayey Sandy Silt with gravel	20.40	SPT	(26)	→ 3, 4, 5, 6, 7, 8
	21.00	UDS		
20.40 - Y/B Sandy Silt with gravel	23.40	SPT	(37)	→ 3, 5, 7, 8, 10, 12
	24.00	UDS		
do	25.00	SPT	(34)	→ 5, 7, 8, 8, 9, 9

Client

Executive / Engineer

Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : 4562

Date :

Project Proposed Warehouse

Place Sahrawan Unnao (U.P.)

B.H. No. (22)

Location

B.H. Coordinates

Termination Depth (m) 15.0m

Started on 27/06/2023 Completed on 28/06/2023 Water Table (m) 5.90m

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 1.13 Clayey Sandy Silt with gravel	0.90	UDS		
	1.50	SPT →	(19)	→ 3.3.4.5.5.5
2.00 - 4.13 Sandy Silt with gravel	2.40	UDS		
2.50 - 4.13 - Clayey Sandy Silt	3.00	SPT →	(14)	→ 3.2.3.3.4.4
	3.90	UDS		
4.50 - 4.13 - Sandy Silt with gravel	4.50	SPT →	(13)	→ 2.3.3.3.3.4
	5.40	UDS		
6.00 - 4.13 - Clayey Sandy Silt with gravel	6.00	SPT →	(15)	→ 2.3.3.4.4.4
	6.90	UDS		
7.00 - 4.13 - Sandy Silt	7.50	SPT →	(11)	→ 1.2.2.3.3.3
	8.40	UDS		
8.40 - 4.13 - Clayey Sandy Silt with gravel	9.00	SPT →	(9)	→ 2.2.2.2.2.3
	9.90	UDS		
	10.50	SPT →	(10)	→ 2.2.2.2.3.3
11.40 - 4.13 - Sandy Silt with gravel	11.40	UDS		
	12.00	SPT →	(17)	→ 2.2.3.4.5.5
12.90 - 4.13 - Clayey Sandy Silt with gravel	12.90	UDS		
	13.50	SPT →	(22)	→ 3.3.5.5.6.6
14.50 - 4.13 - Sandy Silt with gravel	14.40	UDS		
do	15.00	SPT →	(29)	→ 4.4.4.7.8.10

Client

Executive / Engineer

Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : 4562

Date :

Project : Proposed Warehouse

Place : Sahraun Unnao (U.P.)

Location : B.H. No. 23

B.H. Coordinates :

Started on 26/06/23 Completed on 27/06/23 Termination Depth (m) 15.00

Water Table (m) 5.80

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 1/1B - Sandy silt with gravel	0.90	SPT	6	1.1.1.1.2.2
0.60 - 1/1B - Clayey Sandy silt with gravel	1.50	UDS		
	2.40	SPT	18	2.3.4.4.5.5
	3.00	UDS		
	3.90	SPT	13	2.2.3.3.3.4
	4.50	UDS		
5.40 - 1/1B - Sandy silt	5.40	SPT	8	1.1.1.2.2.3
	6.00	UDS		
	6.90	SPT	11	1.1.2.2.3.4
	7.50	UDS		
8.00 - 1/1B - Clayey Sandy silt with gravel	8.40	SPT	19	2.3.4.4.5.6
	9.00	UDS		
	9.90	SPT	8	1.2.2.2.2.2
	10.50	UDS		
11.00 - 1/1B - Sandy silt with gravel	11.40	SPT	13	1.2.2.3.4.4
	12.00	UDS		
	12.90	SPT	25	3.4.5.5.7.8
13.00 - 1/1B - Clayey Sandy silt with gravel	13.50	UDS		
	14.40	SPT	31	5.6.7.8.10
do	15.00	UDS		

Client

Executive / Engineer

Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad
RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : 4562

Date :

Project Proposed Warehouse

Place Sahrawan Unnao (U.P.)

B.H. No. (24)

B.H. Coordinates

Termination Depth (m) 15.0m

Started on 26/06/2023

Completed on 27/06/2023

Water Table (m) 5.8m

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 1.30 Sandy silt with gravel	0.90	UDS		
	1.50	SPT	(10)	→ 2, 1, 2, 2, 3, 3
2.20 - 4.10 Sandy silt with gravel	2.40	UDS		
	3.00	SPT	(26)	→ 3, 4, 6, 7, 6, 7
2.50 - 4.10 Clayey Sandy silt	3.90	UDS		
4.20 - 5.10 Sandy silt with gravel	4.50	SPT	(10)	→ 1, 2, 3, 2, 2, 3
	5.40	UDS		
	6.00	SPT	(14)	→ 1, 2, 3, 3, 4, 4
6.90 - 7.10 Clayey Sandy silt with gravel	6.90	UDS		
	7.50	SPT	(15)	→ 2, 3, 3, 3, 4, 5
	8.40	UDS		
	9.00	SPT	(17)	→ 2, 2, 3, 4, 5, 5
	9.90	UDS		
	10.50	SPT	(8)	→ 2, 2, 1, 2, 2, 3
11.20 - 12.10 Sandy silt with gravel	11.40	UDS		
	12.00	SPT	(17)	→ 2, 3, 3, 4, 4, 4
	12.90	UDS		
12.80 - 14.10 Clayey Sandy silt with gravel	13.50	SPT	(16)	→ 1, 2, 3, 4, 4, 5
	14.40	UDS		
do	15.00	SPT	(21)	→ 2, 3, 4, 5, 6, 6

Client

Executive / Engineer

Site Manager

 NAGADI	NAGADI CONSULTANTS PRIVATE LIMITED Delhi - Bangalore - Chennai - Secunderabad	Doc No : FD/G/09/01
	RECORD OF BORING IN SOIL STRATA	Job No : 4562
		Date :

Project Proposed Warehouse B.H. No. 25
 Place Sahrawan Unnao Location
 B.H. Coordinates Termination Depth (m) 15.00m
 Started on 25/06/23 Completed on 25/06/23 Water Table (m) 5.80m.....

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 0.90 Sandy Silt with gravel	0.90	SPT →	(9)	→ 1, 1, 2, 2, 2, 3
0.90 - 1.50 Clayey Sandy Silt with gravel	1.50	UDS		
	2.40	SPT →	(13)	→ 2, 2, 3, 3, 3, 4
2.00 - 3.00 Sandy Silt with gravel	3.00	UDS		
3.80 - 4.50 Clayey Sandy Silt with gravel	3.90	SPT →	(12)	→ 2, 2, 3, 3, 3, 3
	4.50	UDS		
4.40 - 5.40 Sandy Silt	5.40	SPT →	(12)	→ 1, 2, 2, 3, 3, 4
	6.00	UDS		
6.80 - 7.50 Clayey Sandy Silt with gravel	6.90	SPT →	(16)	→ 2, 3, 3, 4, 4, 5
	7.50	UDS		
7.00 - 9.00 Sandy Silt with gravel	8.40	SPT →	(13)	→ 1, 2, 2, 4, 3, 4
	9.00	UDS		
9.50 - 10.50 Clayey Sandy Silt with gravel	9.90	SPT →	(11)	→ 1, 2, 2, 3, 3, 3
	10.50	UDS		
11.00 - 12.00 Sandy Silt	11.40	SPT →	(11)	→ 1, 2, 2, 3, 3, 3
	12.00	UDS		
	12.90	SPT →	(26)	→ 3, 4, 5, 6, 7, 8
13.00 - 14.40 Clayey Sandy Silt with gravel	13.50	UDS		
	14.40	SPT →	(34)	→ 3, 6, 7, 8, 9, 10
do	15.00	UDS		

Client

Executive / Engineer

Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : 4562

Date :

Project : Proposed Warehouse

Place : Samraam Unnao (U.P.)

B.H. No. (26)

B.H. Coordinates

Location

Started on 23/06/2023. Completed on 24/06/2023. Termination Depth (m) 15.00m

Water Table (m) 5.30m

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.00 - Y/B Sandy Silt with gravel	0.90	UDS		
2.40 - Y/B Clayey Sandy Silt with gravel	1.50	SPT →	(19)	→ 3.3.4.4.5.6
	2.40	UDS		
3.90 - Y/B - Sandy Silt with gravel	3.00	SPT →	(16)	→ 1.2.3.4.4.5
	3.90	UDS		
4.50 - Y/B Sandy Silt	4.50	SPT →	(8)	→ 1.1.2.2.2.2
	5.40	UDS		
	6.00	SPT →	(11)	→ 1.2.2.3.3.3
	6.90	UDS		
8.00 - Y/B - clayey Sandy Silt	7.50	SPT →	(18)	→ 2.3.3.5.5.5
	8.40	UDS		
10.50 - Y/B Sandy Silt with gravel	9.00	SPT →	(15)	→ 2.2.3.4.4.4
	9.90	UDS		
12.50 - Y/B - clayey Sandy Silt with gravel	10.50	SPT →	(9)	→ 1.1.2.2.2.3
	11.40	UDS		
	12.00	SPT →	(16)	→ 2.3.3.4.4.5
	12.90	UDS		
13.00 - Y/B Sandy Silt with gravel	13.50	SPT →	(31)	→ 4.5.6.7.8.10
	14.40	UDS		
— da —	15.00	SPT →	(30)	→ 3.4.6.7.8.9

Client

Executive / Engineer

Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad
RECORD OF BORING IN SOIL
STRATA

Doc No : FD/G/09/01

Job No : 4562

Date :

Project Proposed Warehouse B.H. No. (27)

Place Sahrawan Unnao (U.P.) Location

B.H. Coordinates Termination Depth (m) 25.00m

Started on 23/06/23 Completed on 25/06/23 Water Table (m) ... 5.50m ...


Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 1.18 Sandy silt with gravel	0.90	SPT →	(19)	→ 3.3, 4.5, 5.5
0.80 - 1.18 Clayey sandy silt with gravel	1.50	UDS		
	2.40	SPT →	(14)	→ 2.2, 3.3, 4.4
3.80 - 4.18 Sandy silt with gravel	3.00	UDS		
	3.90	SPT →	(8)	→ 1.1, 2.2, 2.2
4.00 - 4.18 Clayey sandy silt with gravel	4.50	UDS		
	5.40	SPT →	(11)	→ 2.2, 2.2, 3.4
6.00 - 4.18 Sandy silt	6.00	UDS		
	6.90	SPT →	(16)	→ 2.3, 3.4, 4.5
8.00 - 4.18 Clayey sandy silt with gravel	7.50	UDS		
	8.40	SPT →	(14)	→ 1.2, 3.3, 4.4
9.90 - 4.18 Sandy silt with gravel	9.00	UDS		
	9.90	SPT →	(8)	→ 2.1, 2.1, 2.3
	10.50	UDS		
	11.40	SPT →	(10)	→ 2.3, 3.2, 2.3
	12.00	UDS		

— de —

Client
Manager

Executive / Engineer

Site



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/C/09/01

Job No : 4562

Date :

Project : Proposed Warehouse B.H. No. (28)

Place : Sahayana Vinnai (U.P.) Location :

B.H. Coordinates : Termination Depth (m) 15.00


Started on 7/7/2023 Completed on 8/7/2023 Water Table (m) 5.80

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 0.80 - Sandy Silt with gravel	0.90	UDS		
0.80 - 1.50 - Clayey Sandy Silt with gravel	1.50	SPT →	(14)	→ 2, 2, 3, 3, 4, 4
	2.40	UDS		
2.50 - 3.90 - Sandy Silt with gravel	3.00	SPT →	(16)	→ 2, 3, 3, 4, 4, 5
	3.90	UDS		
3.90 - 5.40 - Clayey Sandy Silt with gravel	4.50	SPT →	(22)	→ 3, 4, 5, 5, 6, 6
	5.40	UDS		
5.40 - 6.00 - Sandy Silt	6.00	SPT →	(8)	→ 2, 3, 2, 2, 2, 2
	6.90	UDS		
6.00 - 7.50 - Clayey Sandy Silt	7.50	SPT →	(14)	→ 2, 2, 3, 3, 4, 4
6.90 - 8.40 - Sandy Silt	8.40	UDS		
8.40 - 9.00 - Clayey Sandy Silt	9.00	SPT →	(16)	→ 2, 3, 3, 4, 4, 5
	9.90	UDS		
	10.50	SPT →	(13)	→ 1, 2, 2, 3, 4, 4
	11.40	UDS		
	12.00	SPT →	(13)	→ 2, 2, 3, 3, 3, 4
	12.90	UDS		
	13.50	SPT →	(16)	→ 1, 2, 3, 4, 4, 5
	14.40	UDS		
do	15.00	SPT →	(27)	→ 3, 4, 5, 7, 7, 8

Client

Executive / Engineer

Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF BORING IN SOIL STRATA

Doc No : FD/G/09/01

Job No : 4562

Date :


Project Proposed Warehouse B.H. No. PT-04
Place Sahawar Unnao (U.P.) Location
B.H. Coordinates Termination Depth (m) 2.0m
Started on 30/06/23 Completed on 30/06/23 Water Table (m) Nil

Soil Description	Depth	SPT / UDS	N - Value	Remarks
0.0 - 1.0 - Y/B - Clayey Sandy Silt with gravel	1.00	UDS		
1.00 - 1.4/B - Clayey Sandy Silt with gravel		DS		
1.70 - Y/B - Sandy Silt with gravel	2.00	UDS		
		DS		
<u>PT-05</u>				
0.0 - 1.0 - Y/B - Clayey Sandy Silt with gravel	1.00	UDS		<u>Pit Size</u> 2x2x2m
		DS		
1.00 - Y/B - Sandy Silt with gravel	2.00	UDS		
		DS		
1.50 - Y/B - Clayey Sandy Silt with gravel				
<u>PT-06</u>				
0.0 - 1.0 - Y/B - Sandy Silt with gravel				<u>Pit Size</u> - 2m x 2m x 2m
0.80 - Y/B - Clayey Sandy Silt with gravel	1.00	UDS		
		DS		
————— do —————	2.00	UDS		
		DS		

Client

Executive / Engineer

Site Manager

**NAGADI****NAGADI CONSULTANTS PRIVATE LIMITED**
Delhi - Bangalore - Chennai - Secunderabad**RECORD OF BORING IN SOIL STRATA**

Doc No : FD/G/09/01

Job No : 4562

Date :

Project Proposed Warehouse B.H. No. PT-01
Place Sakrauan Unnao (U.P.) Location
B.H. Coordinates Termination Depth (m) 2.0m
Started on 30/06/23 Completed on 30/06/23.. Water Table (m) Nil

Soil Description		Depth	SPT / UDS	N - Value	Remarks
0.0 - 1/1B. Clayey Sandy Silt with gravel do		1.00	UDS		
			DS		
		2.00	UDS		
			DS		
<u>PT-02</u>				<u>Pit Size</u> - 2m x 2m x 2m	
0.0 - 1/1B Sandy Silt with gravel 0.80 - 1/1B Clayey Sandy Silt with gravel do					
		1.00	UDS		
			DS		
		2.00	UDS		
			DS		
<u>PT-03</u>				<u>Pit Size</u> - 2m x 2m x 2m	
0.0 - 1/1B. Clayey Sandy Silt with gravel do					
		1.00	UDS		
			DS		
		2.00	UDS		
			DS		

Client

Executive / Engineer

Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF EARTH RESISTIVITY TEST

Doc No :FD/G/09/05

Job No :4562

Date : 29/06/2023

Project Proposed warehouse

ERT No. 1

Place Sahraewar Unnao (U.P.)

Co-ordinates

Spacing (m)	RESISTANCE (Ω)							
	North	North East	East	South East	South	South West	West	North West
1	8.99	8.07	9.79	10.12	5.83	5.94	7.72	7.01
2	1.27	1.30	1.76	1.64	1.48	0.98	1.48	1.11
3	0.51	0.51	0.73	0.76	0.70	0.52	0.69	0.53
4	0.36	0.42	0.52	0.74	0.66	0.43	0.50	0.50
5	0.31	0.35	0.42	0.57	0.61	0.38	0.35	0.28
6	0.30	0.27	0.40	0.49	0.43	0.35	0.32	0.27
7	0.29	0.26	0.35	0.35	0.36	0.33	0.30	0.25
8	0.28	0.25	0.33	0.30	0.31	0.32	0.27	0.24
9	0.26	0.24	0.32	0.29	0.25	0.30	0.25	0.22
10	0.26	0.22	0.31	0.28	0.21	0.28	0.22	0.20

Client

Executive / Engineer

Site Manager



NAGADI CONSULTANTS PRIVATE LIMITED
Delhi - Bangalore - Chennai - Secunderabad

RECORD OF EARTH RESISTIVITY TEST

Doc No :FD/G/09/05

Job No : 4562

Date :

Project Proposed Warehouse ERT No. 02
Place Sahrawan Unnao (U.P.) Co-ordinates

Spacing (m)	RESISTANCE (Ω)							
	North	North East	East	South East	South	South West	West	North West
1	7.45	8.26	9.26	8.42	9.13	9.02	8.48	8.14
2	2.69	2.80	2.75	2.78	2.76	2.64	2.88	2.87
3	1.58	1.87	1.38	1.42	1.04	1.38	1.57	1.53
4	1.25	1.08	1.00	1.05	1.02	0.69	1.32	0.80
5	0.73	0.74	0.70	0.76	0.97	0.64	0.75	0.65
6	0.53	0.56	0.56	0.52	0.61	0.52	0.63	0.62
7	0.45	0.45	0.51	0.45	0.50	0.43	0.45	0.51
8	0.39	0.38	0.42	0.38	0.41	0.38	0.39	0.38
9	0.36	0.35	0.36	0.31	0.40	0.35	0.36	0.35
10	0.35	0.33	0.30	0.28	0.27	0.33	0.30	0.29

Client

Executive / Engineer

Site Manager